

BESS Technical Gate Review

Pre-Investment Screening — Utility-Scale BESS

Client:	Public Reference Case — Anonymized
Project:	Utility-Scale BESS (200 MW / 800 MWh) Southwest Desert, United States
Report Number:	BiP-SAMPLE-2025-SW
Date:	December 2025
Site Coordinates:	Anonymized — Southwest Desert, USA

Prepared by:	Gustavo Bierge Mascorro
Reviewed by:	Public Reference Case — Anonymized
Approved by:	Technical Lead, BiP Omega

Important Notices

Scope of This Document

This document is a **public reference case** produced by **BiP Omega** to illustrate the structure and analytical depth of a Pre-Investment Technical Screening mandate. All project identifiers, geographic coordinates, counterparty names, and commercially sensitive parameters have been anonymized. Findings are derived from the documentation package made available for this assessment; no site visit was conducted as part of this mandate scope.

Forward-Looking Statements

This Report contains screening-level estimates, exposure ranges, and analytical projections regarding financial risk and project economics. Such figures are subject to the evidence limitations described in this report, and actual outcomes may differ materially from those presented.

BiP Omega does not guarantee future financial performance or returns on investment. Financial exposure ranges are provided as screening-level indicators of unresolved risk, not as financial forecasts or investment recommendations. Investors should conduct their own due diligence and consult with financial advisors before making investment decisions.

Limitation of Liability

BiP Omega's liability for analytical content in this Report is limited to the professional fees paid for the preparation of this Report. Under no circumstances shall BiP Omega be liable for investment losses, opportunity costs, or consequential damages arising from reliance on content contained herein.

Standard of Care

This Report represents the analytical position of BiP Omega based on information available as of the cut-off date. The analysis has been conducted in accordance with BiP Omega's Pre-Investment Technical Screening methodology, based on document review under the mandate scope described in this report. It does not constitute a licensed professional engineering opinion, a formal certification, or a Lender's Independent Engineer report.

Limitation of Liability

BiP Omega's liability to the Client, whether in contract, tort, or otherwise, shall be limited to the professional fees paid for the preparation of this Report. Under no circumstances shall BiP Omega be liable for indirect, consequential, or punitive damages.

Third-Party Reliance

No third parties other than those explicitly authorized in writing may rely on this Report. Any such reliance by unauthorized parties is strictly prohibited and made at their own risk.

This report was prepared under a Pre-Investment mandate for an investment committee evaluating a pre-financial-close decision. BiP Omega's liability is limited to the professional fees paid for this mandate. This reference case is released publicly for illustrative purposes only.

Scope classification. This report is a **Pre-Investment Technical Screening** produced by BiP Omega. It is not a licensed professional engineering opinion, a formally appointed Independent Engineer report for lender or regulatory purposes, or an investment recommendation. It is an analytical assessment based on document review under the scope described above. Parties intending to present this report to a financing institution as a Lender's Independent Engineer report should commission a full LIE mandate from a firm holding the appropriate credentials and liability backing.

Contents

Important Notices	i
Executive Summary	2
1 Evidence Classification Register	4
2 Material Gap Analysis	5
2.1 CS-001 — Grid Interconnection Status	5
2.2 CS-002 — Thermal Management Architecture	5
2.3 CS-003 — Warranty and Performance Guarantees	6
2.4 CS-004 — Fire Safety Certification (UL9540A)	6
3 Evidence-Based Risk Register	7
4 Financial Exposure Analysis	8
5 Technical Gate Decision	9
5.1 Current CONDITIONAL NO-GO Conditions	9
5.2 Conditions Required for GO Clearance	9
6 Suggested Areas for Further Technical Review	10

Executive Summary

TECHNICAL GATE VERDICT

CONDITIONAL NO-GO

Advance to full technical due diligence only after resolving the three critical evidence gaps identified in this report.

Bankability Index:

31.2 / 100

(Institutional threshold: 60.0)

Material Gaps:

3 CRITICAL, 1 HIGH

Unquantified Exposure:

\$10–20M+ annually

Bankability Index — methodology note. The Bankability Index (31.2 / 100) is an internal pre-investment screening metric used by BiP Omega to summarize evidence availability, confidence level, materiality, and decision impact across technical, regulatory, commercial, safety, and execution dimensions. It is not a lender certification, credit rating, financial recommendation, or guarantee of bankability. The institutional threshold of 60.0 is BiP Omega’s internal screening floor below which a GO recommendation is not issued.

This report presents the findings of a **Pre-Investment Technical Screening** conducted by BiP Omega on a 200 MW / 800 MWh utility-scale BESS project located in a high-temperature desert environment in the U.S. Southwest. The assessment was conducted under a *pre-financial-close investment committee mandate*, with the objective of determining whether the available technical documentation is sufficient to support a GO recommendation to full diligence.

The analysis identified three categories of material evidence gap that currently prevent a confident bankability assessment:

Material Gap	Financial Consequence	Verdict Impact
Grid Interconnection Status	\$8–15M financing cost exposure from delay risk	CRITICAL
Thermal Management Architecture	\$2–5M annual revenue at risk during peak windows	CRITICAL
Warranty & Performance Guarantees	DSCR covenant breach if performance < projections	CRITICAL
Fire Safety Certification (UL9540A)	150–300% insurance premium increase	HIGH

Table 1: Summary of Material Evidence Gaps and Financial Consequences

Mandate scope. This assessment operated under a pre-investment mandate with documentation provided by the project sponsor. It is classified as a *Preliminary Screening* — it establishes which technical questions must be answered before capital can be committed, and provides a structured set of direct questions for the next stage of diligence. A full *Lender's Technical Review* or *Acquisition Due Diligence* mandate would require access to manufacturer test data, the data room, and counterparty contractual documentation.

Chapter 1

Evidence Classification Register

Every parameter in this assessment is classified according to its evidential basis. No value is assumed without disclosure. No unknown is substituted with a default.

Parameter	Value	Confidence	Source
Power Capacity	200 MW	CONFIRMED	Sponsor DD Package
Energy Capacity	800 MWh (4h)	CONFIRMED	Sponsor DD Package
Battery Chemistry	Li-ion (LFP)	CONFIRMED	Sponsor DD Package
Site Area	58 acres	CONFIRMED	Sponsor DD Package
Max Ambient Temperature	47°C	CONFIRMED	Sponsor DD Package
Peak Price Window	4:00–7:00 PM	CONFIRMED	ISO Market Data
HVAC Parasitic Load Range	3–7%	CONFIRMED	Sponsor DD Package
Gen-Tie Length	18.3 km	CONFIRMED	Permit Filing
Interconnection Queue Position	<i>Filed</i>	UNVERIFIED	Utility Filing (date unconfirmed)
Estimated COD	Q3 2027	UNVERIFIED	Sponsor Projection
Degradation Curve (Year 10)	~80%	UNVERIFIED	Manufacturer datasheet
Revenue (CAISO RA + DLAP)	\$18–24M / yr	UNVERIFIED	Derived from capacity; not confirmed
Thermal Derating Curves	<i>Unknown</i>	MATERIAL GAP	Not disclosed
Integrator / BMS Vendor	<i>Unknown</i>	MATERIAL GAP	Not disclosed
Warranty Terms (throughput, EOL)	<i>Unknown</i>	MATERIAL GAP	Not disclosed
UL9540A Test Report	<i>Unknown</i>	MATERIAL GAP	Not disclosed
Interconnection Agreement Status	<i>Unknown</i>	MATERIAL GAP	Utility confirmation not available

Table 1.1: Evidence-Grade Parameter Register — Full Classification

Classification key. **CONFIRMED** — confirmed from source documentation. **UNVERIFIED** — derived with disclosed basis; carries inherent uncertainty. **MATERIAL GAP** — not disclosed and material to the investment or financing decision; cannot be substituted with an assumption without misrepresenting confidence.

Chapter 2

Material Gap Analysis

The following material evidence gaps were identified during this assessment. Each gap is documented with its category, what was disclosed, what is missing, the specific financial or technical consequence of the absence, and the exact information required to resolve it.

2.1 CS-001 — Grid Interconnection Status

- **Category:** Regulatory / Commercial
- **Disclosed:** Interconnection application filed with the host utility. Queue position and study phase unconfirmed.
- **Missing:** Executed Interconnection Agreement or queue study results confirming position, upgrade obligations, and cost allocation.
- **Financial consequence:** Projects in active Phase 2 restudy face 12–24-month delays and upgrade costs of \$8–15M from revised network upgrade allocations. This directly impacts the financing timeline and carrying cost structure.
- **Verdict impact:** COD assumption of Q3 2027 is undefendable without an executed agreement or a Phase 2 study with cost certainty.
- **Direct question:** *“Provide the current interconnection queue position, study phase, and any network upgrade cost estimates or cost cap provisions from the utility.”*

2.2 CS-002 — Thermal Management Architecture

- **Category:** Technical / Performance
- **Disclosed:** Maximum ambient temperature of 47°C confirmed. HVAC parasitic load range of 3–7% disclosed.
- **Missing:** BMS thermal derating curves from 30°C to 50°C; HVAC cooling capacity (kW) and N+1 redundancy configuration; thermal setpoints triggering output curtailment.
- **Financial consequence:** LFP cells operating above nominal thermal envelope derate measurably during the 4:00–7:00 PM peak window — precisely when ISO energy prices and RA obligations peak. Estimated revenue exposure: \$2–5M annually if derating is not modeled and contractually protected.
- **Verdict impact:** Revenue projections are unverifiable. Any bankability model built on capacity without thermal validation overstates the denominator of the DSCR calculation.
- **Direct question:** *“Provide BMS thermal derating curves from 30°C to 50°C and HVAC cooling capacity specifications with redundancy configuration.”*

2.3 CS-003 — Warranty and Performance Guarantees

- **Category:** Contractual / Commercial
- **Disclosed:** Power capacity (200 MW) specified. Battery chemistry confirmed.
- **Missing:** Throughput warranty (MWh over project life), availability guarantee (%), end-of-life (EOL) capacity floor, and degradation curve terms.
- **Financial consequence:** Without bankable warranty terms, there is no contractual recourse if actual performance deviates from projections. A degradation shortfall of 5% over 10 years against DSCR projections is sufficient to trigger covenant breach in standard project finance structures.
- **Verdict impact:** Lenders cannot size debt against unwarranted performance. This alone is a lender's independent engineer blocking condition.
- **Direct question:** *"Provide the executed or draft warranty agreement covering throughput, availability, EOL capacity, and degradation curve with degradation guarantee floor."*

2.4 CS-004 — Fire Safety Certification (UL9540A)

- **Category:** Safety / Insurance
- **Disclosed:** LFP chemistry specified. No fire propagation or suppression documentation provided.
- **Missing:** UL9540A cell-level and module-level test reports; fire suppression system design; AHJ (Authority Having Jurisdiction) approval status.
- **Financial consequence:** Insurers increasingly require UL9540A certification as a condition of coverage. Without it, premiums increase 150–300% above standard rates, or coverage is excluded for thermal runaway events — the primary insurance risk category for LFP utility-scale projects.
- **Verdict impact:** Rated HIGH (not CRITICAL) because LFP chemistry has a lower thermal runaway propagation risk than NMC. However, the absence of documentation creates an unresolved insurance underwriting question that must be resolved before construction financing is placed.
- **Direct question:** *"Provide UL9540A test reports at cell and module level, fire suppression system design specifications, and AHJ approval correspondence."*

Chapter 3

Evidence-Based Risk Register

The risk register below covers only risks for which documentary evidence exists to support the trigger condition. Risks without an evidential basis are excluded. Probability and impact are scored 1–5; color coding reflects the composite risk score.

Risk	P	I	Score	Basis
Interconnection delay (COD slip)	4	5	20	Queue position unconfirmed; Phase 2 restudy risk
Thermal derating at peak	4	5	20	47°C confirmed; derating curves absent
Warranty gap / DSCR breach	4	5	20	No throughput or EOL warranty disclosed
Insurance exclusion / premium spike	4	4	16	UL9540A documentation absent
HVAC parasitic load overrun	3	4	12	3–7% range disclosed; no capacity confirmation
Civil infrastructure (gen-tie ROW)	3	3	9	18.3 km gen-tie crosses federal land; ROW unconfirmed

Table 3.1: Evidence-Based Risk Register (P = Probability 1–5, I = Impact 1–5)

Risk score color key: Score > 15 = **Critical** (red) Score 10–15 = **High** (amber) Score ≤ 9 = **Medium/Low** (green)

Chapter 4

Financial Exposure Analysis

The table below identifies quantifiable annual exposure ranges attributable to the evidence gaps in this report. These figures represent the delta between the sponsor’s undiscounted revenue assumptions and the technically defensible range given available documentation.

Risk Category	Basis	Annual Exposure
Thermal derating at peak	Revenue loss during 4:00–7:00 PM window Jul–Sep	\$2–5M
Interconnection delay (financing cost)	12–24 month COD slip; carrying cost at 6.5%	\$8–15M one-time
HVAC parasitic overrun	1–2% additional parasitic above disclosed range	\$0.5–1.5M
Insurance premium increase (UL9540A absent)	150–300% above standard rate	\$1.5–4M
DSCR covenant breach (warranty gap)	Performance shortfall vs. projection	Not quantifiable without warranty terms
Total Identified Exposure		\$12–26M+

Table 4.1: Financial Risk Exposure Summary

[!] CRITICAL WARNING

These figures represent **unquantified exposure**, not projected losses. The actual impact depends on terms that have not been disclosed. Investment decisions made without resolving these gaps carry risk that cannot currently be bounded.

Chapter 5

Technical Gate Decision

5.1 Current CONDITIONAL NO-GO Conditions

Current Status — CONDITIONAL NO-GO

- × Interconnection agreement not executed; COD unconfirmable
- × Thermal derating curves absent; peak revenue unverifiable
- × Warranty and performance guarantee terms not disclosed
- × UL9540A certification documentation not provided (HIGH)
- × Bankability index below institutional threshold (31.2 / 100)

5.2 Conditions Required for GO Clearance

Required for GO Recommendation

- ✓ Executed Interconnection Agreement *or* binding Phase 2 study with capped upgrade obligations
- ✓ BMS thermal derating curves validated against 47°C site conditions and HVAC capacity confirmed
- ✓ Executed warranty agreement with bankable throughput, availability, and EOL capacity guarantees reviewed
- ✓ UL9540A certification confirmed and insurance underwriting terms obtained

Disposition. The project exhibits sufficient scale (200 MW / 800 MWh), acceptable chemistry (LFP), and a plausible site configuration to merit continued diligence. The CONDITIONAL NO-GO is not a rejection of the project — it is a documented statement that the current evidence base does not support a defensible GO recommendation. The investment committee cannot be protected by a GO verdict it cannot defend.

Chapter 6

Suggested Areas for Further Technical Review

A **Lender’s Technical Review** mandate would extend this assessment with the following scope additions:

Scope Item	What It Resolves
Interconnection agreement review	COD certainty, upgrade cost obligations, curtailment provisions
Manufacturer BMS validation	Thermal derating curves, capacity under site conditions
Warranty structure analysis	DSCR defensibility, lender step-in rights, EOL floor
UL9540A and fire suppression review	Insurance underwriting basis, AHJ approval path
Revenue model stress test	Degradation-adjusted RA and DLAP revenue under P90 conditions

Table 6.1: Lender’s Technical Review — Scope Summary

A full Lender’s Technical Review mandate operates on the same analytical framework as this preliminary assessment — the same evidence classification, the same risk documentation standard, the same traceable decision logic. What changes is the scope of evidence ingested and the deliverable format required by the financing institution.



BiP Omega

Technical Contact

Gustavo Bierge Mascorro

gustavo.bierge@bipomega.com
